COMPLETION REPORT

1	Name Of Work & Job Code	Improvements to Roads and Drains At Ravindra Nagara Surrounding Area In Ward No.13 Shettyhalli Sub Division. 013-20-000073
2	Sanctioned Estimate No.& Date (AS & TS No)	BBMP/EE/DZ/AS/192/2019-20, Dated:18/12/2019 SE /DZ/TS/02/2019-20, Dated:14/01/2020
3	Head Of Account which is chargeable	P-1878
4	Work Order No. & Date	EE/DD/WO/550/2019-20, Date:14.02.2020
5	Name Of Contractor	KRIDL
6	Time Stipulated for Completion of work	180 Days
7	Date Of Commencement	EE/DD/WO/550/2019-20, Date:14.02.2020
8	Date Of Completion	120 days - 09/12/2020
9	Delay in Execution of Work	120 days
10	Measurement recorded in	M.B No: 3464/2018-19. 346342 to 346345
11	Check Measurement of the Asst Exe. Eng./ Exe, Eng., On	M.B No: 3464/18-19
12	Name of the office/official in charge of the work	AEE Shettyhalli Sub Divn
13	a) Asst.Eng/Junior Eng	Venkateshappa
14	b) Asst.Exe Engineer	Nagesh murthy

Sanctioned Estimate Amount	Amount Claims As Per Actually Vide As per bills	DIFFERANCE	
		Excess	Savings
RS.8400000.00	8394070.50 8395864=00	-	4136=00

15.Certified that the above work has been completed within the stipulated time noted in the Work Order
16.Certified that the contractor has delayed and completed the work for which necessary fine
17.Certified that the above work has been executed by the contractor satisfactory .

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Basavanahalli Division, Bengaluru-73.

Scanned by CamScanner